

00 63 63

CHANGE ORDER FORM
NO. 2

PROJECT: <u>Industrial Lead Track – City of Milton</u>	DATE OF ISSUANCE: <u>6/21/22</u>
OWNER: <u>City of Milton</u>	CONST. ENGINEER: <u>Baxter & Woodman, Inc.</u>
CONTRACTOR: <u>Harbour Contractors, Inc</u>	Design Project No. <u>2100580</u>

You are directed to make the following changes in the Contract Documents:

Description: Contract time extension and lump sum increase of \$7,320.00 to the current agreement to cover costs associated with the installation of a second concrete protection slab for the fiber communications cable under the railroad.

Purpose of Change Order: The plans do not show the entire fiber optic cable on the east side of CTH M. It was found that the existing cable is located under the proposed railroad and needs a concrete slab over it, just as the west side needed one, as shown in the plans.

Attachments: Harbour Contractor’s letters requesting the addition of cost and time.

CHANGE IN CONTRACT PRICE:

Original Contract Price: \$1,511,735.28

Previous Change Orders:
No. 0 to No. 1 \$25,300.00

Current Contract Price: \$1,537,035.28

Net increase of this Change Order:
\$7,320.00

Contract Price with this Change Order:
\$1,544,355.28

CHANGE IN CONTRACT TIME:

Original Contract Time:
Substantial Completion: May 20, 2022
Completion: May 27, 2022

Change from previous Change Orders: NA

Current Contract Time:
Substantial Completion: May 20, 2022
Completion: May 27, 2022

Net change of this Change Order: 73 days

Contract Time with this Change Order:
Substantial Completion: July 31, 2022
Completion: August 7, 2022

PREPARED BY:

BAXTER & WOODMAN, INC

By 
Gary A. Vogel, P.E.
Construction Project Manager


APPROVED:

CITY OF MILTON, WI

By _____
Anissa Welch
Mayor

ACCEPTED:

HARBOUR CONTRACTORS, INC.

By 
~~VP of Harbour Rail~~
Paul Byrne
Rail Manager West



Corporate Headquarters: 215 West Main Street • Plainfield, IL 60544
Phone: 815-254-5500 Fax: 815-254-5505

6/20/22
City of Milton
710 South Janesville Street
Milton WI 53563

Attn: Al Hulick
City Administrator

RE: Request for Extension of Time

Dear Mr. Hulick:

Harbour Contractors would like to request for an extension of time to complete the City of Milton Industrial Lead Track. We understand the urgency of the project to the city and the industries in the industrial park and Harbour will be starting the rail portion of the project later this week with the M-28 crossing. Harbour is requesting that substantial completion date be moved to July 31, 2022, with total completion of the project for final payment by August 7, 2022, or sooner.

This request is based on losing a week due to weather and encountering fiber optic in a couple of locations. One fiber optic line has yet to be resolved but is of high importance to complete the project. Harbour will have all requirement for the M-28 crossing met by June 30, 2022.

Please let me know if you have any questions and I look forward to hearing from you.

Sincerely,

Paul Byrne

Paul Byrne
Rail Manager – West
Harbour Contractors



Corporate Headquarters: 215 West Main Street • Plainfield, IL 60544
Phone: 815-254-5500 Fax: 815-254-5505

6/17/22
City of Milton
710 South Janesville Street
Milton WI 53563

Attn: Al Hulick
City Administrator

RE: Change Order #2 Concrete Slab

Dear Mr. Hulick:

As you know, a concrete protection slab is required to be installed on the east side of County Road M due the fiber optic line not being buried to the required depth by the WSOR. The pad will be 304 square feet by 10" thick as per the recommendations of Terra Tec.

Change Order Cost for Concrete Protection Slab \$ 7,320.00

Please let me know if you have any questions and I look forward to hearing from you.

Sincerely,

Paul Byrne

Paul Byrne
Rail Manager – West
Harbour Contractors