

## Common Council Report

**Agenda Item:** Discussion and Possible Action Regarding Industrial Lead Track Construction Change Order No. 2  
**Meeting Date:** July 19, 2022  
**Presenter:** Mark Langer, Public Works Director  
**Department:** Public Works – Water Utility

**Conformance with Strategic Plan:**

- Affordability & Financial Stability
- Safe, Inclusive, Welcoming Community
- Diverse Opportunities for Fun and Life-Long Learning
- High Performing Organization with Professional Staff
- Environment for Business Success with Thoughtful Growth and Development

---

### Summary

Change Order No. 2 provides for an extension of time and additional payment to Harbour Contractors, Inc. for the Industrial Lead Track Construction project.

### Analysis and Key Issues

The Industrial Lead Track Construction Project was bid with a project substantial completion date of May 20, 2022 and final completion date of May 27, 2022. An extension to the TEA (Transportation Economic Assistance) Grant Agreement between WisDOT and the City of Milton was approved at the April 19<sup>th</sup> Common Council Meeting. This Amendment No. 1 extended the project completion to October 1, 2022. Change Order No. 2 provides for an extension of the project substantial completion to July 31, 2022 and final completion to August 7, 2022 to Harbour Contractors, Inc.

Change Order No. 2 also provides for an increase in project cost of \$7,320.00 to pay for costs associated with the installation of a second concrete protection slab for a fiber communication cable under the railroad that was discovered during project construction.

### Fiscal Impact

Change Order No. 2 increases the project cost by \$7,320.00.

### Recommended Motion

The City of Milton Administration recommends approving Change Order No. 2.

### Attachments

- Change Order No. 2