

CHANGE ORDER FORM
NO. 4

PROJECT: <u>Industrial Lead Track – City of Milton</u>	DATE OF ISSUANCE: <u>10/28/22</u>
OWNER: <u>City of Milton</u>	CONST. ENGINEER: <u>Baxter & Woodman, Inc.</u>
CONTRACTOR: <u>Harbour Contractors, Inc</u>	Design Project No. <u>2100580</u>

You are directed to make the following changes in the Contract Documents:

Description: Contract time extension and addition of geogrid and excavation below subgrade (EBS) pay items to the current agreement.

Purpose of Change Order: The Project documents do not have a provision for the repair of poor subgrade under the tracks. Poor materials were found on site so the geogrid and EBS items were required. Additionally, WisDOT provided a time extension for the completion of the Project.

Attachments: Harbour Contractor's letter requesting the addition of the geogrid and EBS items.

CHANGE IN CONTRACT PRICE:

Original Contract Price: \$1,511,735.28

Previous Change Orders:
No. 0 to No. 3 \$32,620.00

Current Contract Price: \$1,544,355.28

Net increase of this Change Order:
\$50,189.25

Contract Price with this Change Order:
\$1,594,544.53

CHANGE IN CONTRACT TIME:

Original Contract Time:
Substantial Completion: May 20, 2022
Completion: May 27, 2022

Change from previous Change Orders: 92/85 days


Current Contract Time:
Substantial Completion: October 31, 2022
Completion: October 31, 2022

Net change of this Change Order: 46 days

Contract Time with this Change Order:
Substantial Completion: December 16, 2022
Completion: December 16, 2022

PREPARED BY:

BAXTER & WOODMAN, INC.

By 
Gary A. Vogel, P.E.
Construction Project Manager


APPROVED:

CITY OF MILTON, WI

By _____
Anissa Welch
Mayor

ACCEPTED:

HARBOUR CONTRACTORS, INC.

By 
Paul Byrne
Rail Manager West



Corporate Headquarters: 215 West Main Street • Plainfield, IL 60544
Phone: 815-254-5500 Fax: 815-254-5505

9/21/22
City of Milton
710 South Janesville Street
Milton WI 53563

Attn: Al Hulick
City Administrator

RE: Revised Change Order #4 Request

Dear Mr. Hulick:

After the proof roll was completed today. ECS recommended the following: undercut the existing area 4", install geogrid and then install additional subballast so that there will be a total 24" of stone under the ties. The existing bad soil (EBS) will need to be hauled offsite as Clausen does not want any non-structural material. Lead time for the geogrid is approximately 1 week from approval of this change order.

We have provided the pricing below in advance as a decision will need to be made once the proof roll is completed so this work can get completed in order to meet the TEA completion date.

Change Order Cost for Geogrid – approx. 5400 SY	\$ 3.75/CY	\$ 20,250.00
Change Order Cost for EBS & Backfill – Approx. 627 CY	\$ 47.75/CY	\$ 29,939.25

Please let me know if you have any questions and I look forward to hearing from you.

Sincerely,

Paul Byrne

Paul Byrne
Rail Manager – West
Harbour Contractors